

**STATUS OF BUILDING WORKS relating to CULTURAL & TOURISM DEPT.**

Sr. No.	Name of Circle	Name of the Work / Head	Administrative Approval		Date of Allotment	Tender Amount (In Cr.)	Physical Progress in %	Funds Received (In Cr.)	Expenditure (In Cr.)	Pending liability (In cr.)	Balance funds required to complete the works (In cr.)	Likely Date of Completion	Remarks
			No. & Date	Amount (In Cr.)									
1	2	3	5	6	7	8	9	10	11	12	13	14	15
1	Hoshiarpur	Construction of Siri Guru Ravidass Memorial at Khuralgarh (Balance work)	DCAM/RT/2021/5382 dt. 11.11.2021	84.13	09.12.2021	73.26	24%	18.21	18.21	3.90	65.92	31.01.2023	Work will be completed within A/A if any scope of
2	Faridkot	Construction of Auditorium at Village Dhudike Distt. Moga	Department of Tourism and cultural Affairs (Tourism Branch) Memo No. 799763/ 1 Dt. Chd 19.07.2016	4.74	26.10.2016	4.34	96%	4.60	2.94	1.40	-	31.12.2022	-
3	Jalandhar-1	Constn of Shri Guru Virjanand Smark at Kartarpur in Distt Jalandhar	Govt. of pb Dept. of Tourism & Cultural Affairs (Tourism Branch) Memo No 7233/1 dated 30.03.2016	9.41	15.07.2016	7.89	93%	6.09	5.85	1.00	3.32	31.10.2022	
4	Ludhiana	Construction of Lala Lajpat Rai Memorial Community Centre at Jagraon Distt. Ludhiana	ADC (D) Ldh	1.50	7.01.2022	1.38	12%	1.58	0	0	0	31.03.2023	Work stopped as site not handed over to PWD (B&R).
5	Sangrur	Upgradation/Renovation of Existing Swimming Pool and other Development works in War Heroes Sports Stadium at Sangrur	246166/2 Date10.9.2021	7.50	28.08.2021	6.97	44%	1.52	1.52	0.00	5.45	31.12.2022	
		<b>TOTAL</b>		<b>107.28</b>		<b>93.84</b>		<b>32.00</b>	<b>28.52</b>	<b>13.53</b>	<b>81.92</b>		